

#6 127334 YD3 F 0.40

EMERGENCY STORAGE TOTAL DATE INSPECTOR

DATE	QUANTITY	STORAGE TOTAL DATE	INSPECTOR
10-13-10	3120	60216	JS
10-14-10	2112	62328	JS
10-15-10	2448	64776	JS
10-16-10	2976	67752	JS
10-18-10	2952	70704	JS
10-19-10	3448	74352	JS
10-20-10	3600	77952	JS
10-21-10	3144	81096	JS
10-22-10	1776	82872	JS
10-26-10	1752	84624	JS
10-27-10	486	85104	JS
10-28-10	480	85584	JS
10-29-10	480	86064	JS
10/29/10 App #3 38952 CT			
11-1-10	1200	87264	JS
11-2-10	1440	88704	JS
11-3-10	460	89164	JS
11-8-10	1920	91584	JS
11-9-10	2880	94464	JS
11-10-10	2736	97200	M1
11-11-10	1800	99000	M1
11-17-10	2520	101520	JS

(12 YD3 PER PAN), (740 CAR = 24 YD3) (21)

LOCATIONS / NOTES

- 93+00 - 95+00
- 93+00 - 96+00
- 92+00 - 96+00
- 92+00 - 96+00
- 92+00 - 96+00
- 92+00 - 97+00
- 92+00 - 97+00
- 110+00 - 115+00
- 110+00 - 115+00 (Also approx. @ 90+00-100)
- 129+00 (Stockpile rock)
- 129+00
- 129+00
- 129+00
- 111+00 thru 116+00
- 127+00 thru 132+00
- 127+00 thru 132+00
- @ Box 137+21
- @ Box 137+21
- @ T.b @ E Strother

8-10-11 83° P-Sunny

Apac stopped paving at 5:00 am.  
at station #150+85 RT (3,261.33 tons)

Finished cutting grade on Strathair  
Blade, scraper, roller, water truck  
3 oper 2 lab (Sarch + Eki)

The concrete crew poured the 10'  
tapers at Strathair + Woods Chapel  
~~(2-10' nosis)~~ (40')

Poured the nose on Strathair and  
the South nose at Woods Chapel.  
(2-10' nosis)

Poured the NW radius at Colbern  
and Todd George. (87')

Poured the curb at Woods Chapel  
that tied in the inlet in the median.  
(28.5')

Poured the curb for the turn  
lane on Colbern. (250')

Apac started laying base asphalt  
at 7:30 starting at station #150+85 RT  
and will lay through the night.

Paver, tack truck, flat bed with trailer,  
mechanic truck, win loader, truck trailer for  
OC, 2 flat rollers and 1 rubber tire,  
6 oper - 5 lab.

Apac + Terracon was onsite testing.

Brendan Byrd